588 Thomas S Boyland

588 Thomas S Boyland St, Brooklyn, NY · Blueview Construction

Oct 2–15, 2026

Bi-weekly report · prepared October 15, 2026

Watch

10 / 10	25	37	4
Working days with site activity	Average workers on site per day	Peak workforce · Oct 15	Subcontractors on site
	▲ 13.1 vs previous (11.9)		2 new

Overview

4 subcontractors worked on site on 10 of 10 working days, averaging 25 workers a day with a peak of 37 on Thu Oct 15. The average was up from 11.9 in the previous period.

Reported work — Arkon Builders: framing on floors 1–4; Quality Plumbing: riser install on floors 1–3; Power Direct: electrical rough-in on floors 1–2; J&G Scaffolding: scaffolding on Front facade.

Regulatory — 1 DOB/DOT violation or complaint open and 2 records issued in the period.

Schedule — per the project schedule dated Oct 14, 2026: 3 of 11 scheduled activities complete and forecast finish Mar 12, 2027 against an original Feb 26, 2027.

WORKERS ON SITE



CHANGES SINCE THE PREVIOUS PERIOD

- Stop Work Order SWO-2026-0041 was lifted on Oct 6, 2026. R2
- 1 new DOB/DOT violation or order issued: DOB violation 35123456. R1
- 1 violation resolved: DOB violation 29887711. R4
- Average workforce rose to 25 workers a day from 11.9 in the previous period. G
- Quality Plumbing and Power Direct mobilized this period (not on site in the previous one). G
- Metro Demolition no longer on site (none this period). G

RISKS AND WATCH ITEMS

- **HIGH** 1 DOB/DOT violation or complaint open: DOB violation 35123456. R1
- **WATCH** Permit expiring within 30 days: DOB permit B00123456-I1 (Nov 10, 2026). R5
- **WATCH** The schedule's forecast finish is 14 days after its original finish. S

COMING UP (NEXT 30 DAYS)

- **Tue Oct 20** — Milestone: Rough plumbing inspection S
- **Wed Oct 28** — OATH hearing, violation 35123456 R
- **Thu Nov 5** — Milestone: Framing complete, floors 1-4 S
- **Tue Nov 10** — DOB permit B00123456-I1 expires R

SCHEDULE S

3 of 11 activities complete

(count, not a percent)

Finish Mar 12, 2027 vs original Feb 26, 2027 (+14 days)

Per schedule data date Oct 14, 2026

FINANCIAL

Not provided

No confirmed budget, change-order or draw data is on file.

Source: Levelog records — site check-ins, filed daily logs, DOB/DOT records

Construction progress

Work as reported by each subcontractor in the filed daily logs. NEW / ADVANCED compares with the previous period.

Arkon Builders Framing 10 days on site [L]
- ADVANCED Framing — floors 1–4 (Oct 2–15) new: floors 2–4

Quality Plumbing Plumbing 9 days on site [L]
- NEW Riser install — floors 1–3 (Oct 5–15)

Power Direct Electrical 6 days on site [L]
- NEW Electrical rough-in — floors 1–2 (Oct 8–15)

J&G Scaffolding Scaffolding 4 days on site [L]
- Scaffolding — Front facade (Oct 2–15)

Where work was reported, by floor



Solid: reported in this period · light: reported only in the previous period. Reported activity, not a measure of completion.

Schedule and completion [S]

Per 588 Master Schedule.xlsx, data date Oct 14, 2026, confirmed by Site PM. Completion figures are those the schedule itself reports; Levelog does not estimate completion.

Milestones

MILESTONE	ORIGINAL	CURRENT / ACTUAL	STATUS
Rough plumbing inspection	Oct 20, 2026	Oct 20, 2026	UPCOMING
Framing complete, floors 1-4	Oct 30, 2026	Nov 5, 2026	UPCOMING

Schedule changes shown in the file

ACTIVITY	ORIGINAL	CURRENT	SHIFT
Substantial completion	Feb 26	Mar 12	+14 d

Dates as they appear in the schedule file; no cause is inferred.

Scheduled for this period vs. reported

SCHEDULED IN THE SCHEDULE
- Metal stud framing floor 1 (Sep 28–Oct 9)
- Metal stud framing floor 2 (Oct 5–Oct 16)
- Plumbing risers floors 1-3 (Oct 5–Oct 22)
- Electrical rough-in floor 1 (Oct 8–Oct 21)

REPORTED IN DAILY LOGS
- Arkon Builders: Framing
- Quality Plumbing: Riser install
- Power Direct: Electrical rough-in
- J&G Scaffolding: Scaffolding

Shown side by side for comparison; the report draws no conclusion from differences in wording.

By floor (activities named for a floor)

FLOOR	1	2	3	4
Activities complete	1 of 2	0 of 1	0 of 1	0 of 1

Workforce and site activity G

Workers counted once per day from site check-ins; working days are weekdays, excluding U.S. federal holidays, from the first recorded activity.

Not on site this period

- Metro Demolition not on site this period (last seen Sep 25). G

SUBCONTRACTOR	TRADE	DAYS ON SITE	PREVIOUS	AVG WORKERS	PREVIOUS AVG	PEAK
Arkon Builders UP	Framing	10	6	14.4	9.8	16
Quality Plumbing NEW	Plumbing	9	—	5.2	—	6
Power Direct NEW	Electrical	6	—	6.8	—	8
J&G Scaffolding	Scaffolding	4	2	4.5	3	7

Regulatory and material risks R

DOB/DOT feed checked Oct 15, 2026.

RECORD	NUMBER	ISSUED	STATUS AT PERIOD END	
DOB violation	35123456	Oct 8, 2026	OPEN ACTIVE	R1
Stop Work Order	SWO-2026-0041	Sep 20, 2026	CLOSED RESCINDED — lifted Oct 6, 2026	R2
DOT permit	X01-2026278-A11	Oct 8, 2026	ISSUED	R3
DOB violation	29887711	Nov 14, 2025	CLOSED RESOLVED — was ACTIVE, changed Oct 12, 2026	R4
DOB permit	B00123456-I1	Mar 2, 2026	ISSUED — expires Nov 10, 2026	R5

Basis, data notes and evidence

WHAT THIS REPORT DOES NOT CONTAIN

- No confirmed financial data is on file: budget, change-order, cost and draw information is not reported.
- Progress is as reported in the daily logs and site check-ins. It is not independently verified, and no percent complete is derived from headcount, log wording or photographs.
- Photographs are supplied in the filed daily logs; their location and date are as filed and are not independently verified.
- Internal GC coordination (messages, reminders, punch-list assignments, free-text site observations) and individual worker information are not included in this report.

DATA NOTES

- Daily logs were filed for 9 of the 10 days with site activity (no filed log on Oct 7).
- Working days exclude Columbus Day (Oct 12).

Evidence index

ID	SOURCE	DETAIL
G	Site check-ins	279 check-in records, Oct 2–15 (NFC / QR gate; one worker counts once a day)
L	Filed daily logs	9 daily jobsite logs filed in the period Oct 2 (-10-02), Oct 5 (-10-05), Oct 6 (-10-06), Oct 8 (-10-08), Oct 9 (-10-09), Oct 12 (-10-12), Oct 13 (-10-13), Oct 14 (-10-14), Oct 15 (-10-15)
R1	DOB violation 35123456	DOB record; status ACTIVE https://a810-bisweb.nyc.gov/example/35123456
R2	Stop Work Order SWO-2026-0041	DOB record; status RESCINDED https://a810-bisweb.nyc.gov/example/swo-0041
R3	DOT permit X01-2026278-A11	DOT record; status ISSUED
R4	DOB violation 29887711	DOB record; status RESOLVED
R5	DOB permit B00123456-I1	DOB record; status ISSUED
S	Project schedule	588 Master Schedule.xlsx, data date Oct 14, 2026, confirmed by Site PM

G site check-ins · **L** filed daily logs · **R** DOB/DOT record · **S** project schedule · **F** financial figures

Generated October 15, 2026 6:00 PM ET · engine 2026.10.2 · reference f946ad89c4 · report sample58. The facts printed here are stored with the report.