LEVELOG · CONSTRUCTION PROGRESS REPORT

588 Thomas S Boyland

588 Thomas S Boyland St, Brooklyn, NY · Blueview Construction

Oct 2–15, 2026

Bi-weekly · prepared Oct 15, 2026

Watch

10 / 10	25	37	4
Working days with site activity	Average workers on site per day	Peak workforce · Oct 15	Subcontractors on site
	▲ 13.1 vs previous (11.9)		2 new

Overview

4 subcontractors worked on site on 10 of 10 working days, averaging 25 workers a day with a peak of 37 on Thu Oct 15. The average was up from 11.9 in the previous period.

Reported work — Arkon Builders: framing on floors 1–4; Quality Plumbing: riser install on floors 1–3; Power Direct: electrical rough-in on floors 1–2; J&G Scaffolding: scaffolding on Front facade.

Regulatory — 1 DOB/DOT violation or complaint open and 2 records issued in the period.

Schedule — per the project schedule dated Oct 14, 2026: 3 of 11 scheduled activities complete and forecast finish Mar 12, 2027 against an original Feb 26, 2027.

WORKERS ON SITE



CHANGES SINCE THE PREVIOUS PERIOD

- Stop Work Order SWO-2026-0041 was lifted on Oct 6, 2026. R2
- 1 new DOB/DOT violation or order issued: DOB violation 35123456. R1
- 1 violation resolved: DOB violation 29887711. R4
- Average workforce rose to 25 workers a day from 11.9 in the previous period. G
- Quality Plumbing and Power Direct mobilized this period (not on site in the previous one). G
- Metro Demolition no longer on site (none this period). G

RISKS AND WATCH ITEMS

- **HIGH** 1 DOB/DOT violation or complaint open: DOB violation 35123456. R1
- **WATCH** Permit expiring within 30 days: DOB permit B00123456-I1 (Nov 10, 2026). R5
- **WATCH** The schedule's forecast finish is 14 days after its original finish. S

COMING UP (NEXT 30 DAYS)

- **Tue Oct 20** — Milestone: Rough plumbing inspection S
- **Wed Oct 28** — OATH hearing, violation 35123456 R
- **Thu Nov 5** — Milestone: Framing complete, floors 1-4 S
- **Tue Nov 10** — DOB permit B00123456-I1 expires R

SCHEDULE S

3 of 11 activities complete

(count, not a percent)

Finish Mar 12, 2027 vs original Feb 26, 2027 (+14 days)

Per schedule data date Oct 14, 2026

FINANCIAL

Not provided

No confirmed budget, change-order or draw data is on file.

Source: Levelog records — site check-ins, filed daily logs, DOB/DOT records

Construction progress

Documented work: what each subcontractor reported in the filed daily logs, not measured completion and not verified on site. ADVANCED marks the same activity reported on floors it was not reported on before. CHECK marks work that does not match the sub's trade.

Arkon Builders Framing 10 days on site L

- ADVANCED Framing — floors 1–4 (Oct 2–15) new: floors 2–4

Quality Plumbing Plumbing 9 days on site L

- Riser install — floors 1–3 (Oct 5–15)

Power Direct Electrical 6 days on site L

- Electrical rough-in — floors 1–2 (Oct 8–15)

J&G Scaffolding Scaffolding 4 days on site L

- Scaffolding — Front facade (Oct 2–15)

Where work was reported, by floor



Solid: reported in this period · light: reported only in the previous period. Reported activity, not a measure of completion.

Schedule and completion S

Per 588 Master Schedule.xlsx, data date Oct 14, 2026, confirmed by Site PM. Completion figures are those the schedule itself reports; Levelog does not estimate completion.

Milestones

MILESTONE	ORIGINAL	CURRENT / ACTUAL	STATUS
Rough plumbing inspection	Oct 20, 2026	Oct 20, 2026	UPCOMING
Framing complete, floors 1-4	Oct 30, 2026	Nov 5, 2026	UPCOMING

Schedule changes shown in the file

ACTIVITY	ORIGINAL	CURRENT	SHIFT
Substantial completion	Feb 26	Mar 12	+14 d

Dates as they appear in the schedule file; no cause is inferred.

Scheduled for this period vs. reported

SCHEDULED IN THE SCHEDULE

- Metal stud framing floor 1 (Sep 28–Oct 9)
- Metal stud framing floor 2 (Oct 5–Oct 16)
- Plumbing risers floors 1-3 (Oct 5–Oct 22)
- Electrical rough-in floor 1 (Oct 8–Oct 21)

REPORTED IN DAILY LOGS

- Arkon Builders: Framing
- Quality Plumbing: Riser install
- Power Direct: Electrical rough-in
- J&G Scaffolding: Scaffolding

Shown side by side for comparison; the report draws no conclusion from differences in wording.

By floor (activities named for a floor)

FLOOR	1	2	3	4
Activities complete	1 of 2	0 of 1	0 of 1	0 of 1

Workforce and site activity G

Workers counted once per day from site check-ins; working days are weekdays, excluding U.S. federal holidays, from the first recorded activity.

Not on site this period

- Metro Demolition not on site this period (last seen Sep 25). G

SUBCONTRACTOR	TRADE	DAYS ON SITE	PREVIOUS	AVG WORKERS	PREVIOUS AVG	PEAK
Arkon Builders UP	Framing	10	6	14.4	9.8	16
Quality Plumbing NEW	Plumbing	9	—	5.2	—	6
Power Direct NEW	Electrical	6	—	6.8	—	8
J&G Scaffolding	Scaffolding	4	2	4.5	3	7

Regulatory and material risks R

DOB/DOT feed checked Oct 15, 2026.

RECORD	NUMBER	ISSUED	STATUS AT PERIOD END	
DOB violation	35123456	Oct 8, 2026	OPEN ACTIVE	R1
Stop Work Order	SWO-2026-0041	Sep 20, 2026	CLOSED RESCINDED — lifted Oct 6, 2026	R2
DOT permit	X01-2026278-A11	Oct 8, 2026	ISSUED	R3
DOB violation	29887711	Nov 14, 2025	CLOSED RESOLVED — was ACTIVE, changed Oct 12, 2026	R4
DOB permit	B00123456-I1	Mar 2, 2026	ISSUED — expires Nov 10, 2026	R5

Basis, data notes and evidence

How to read the progress in this report. Documented — work the subs reported in daily logs. **Measurable** — counts or a percent exactly as a confirmed schedule file states them. **Verified physical progress** — not claimed: nothing here is independently verified on site, and no completion percentage is calculated from headcount, log wording or photographs.

WHAT THIS REPORT DOES NOT CONTAIN

- No confirmed financial data is on file: budget, change-order, cost and draw information is not reported.
- Progress is as reported in the daily logs and site check-ins. It is not independently verified, and no percent complete is derived from headcount, log wording or photographs.
- Photographs are supplied in the filed daily logs; their location and date are as filed and are not independently verified.
- Internal GC coordination (messages, reminders, punch-list assignments, free-text site observations) and individual worker information are not included in this report.

DATA NOTES

- Daily logs were filed for 9 of the 10 days with site activity (no filed log on Oct 7).
- Working days exclude Columbus Day (Oct 12).

Evidence index

ID	SOURCE	DETAIL
G	Site check-ins	279 check-in records, Oct 2–15 (NFC / QR gate; one worker counts once a day)
L	Filed daily logs	9 daily jobsite logs filed in the period Oct 2 (-10-02), Oct 5 (-10-05), Oct 6 (-10-06), Oct 8 (-10-08), Oct 9 (-10-09), Oct 12 (-10-12), Oct 13 (-10-13), Oct 14 (-10-14), Oct 15 (-10-15)
R1	DOB violation 35123456	DOB record; status ACTIVE https://a810-bisweb.nyc.gov/example/35123456
R2	Stop Work Order SWO-2026-0041	DOB record; status RESCINDED https://a810-bisweb.nyc.gov/example/swo-0041
R3	DOT permit X01-2026278-A11	DOT record; status ISSUED
R4	DOB violation 29887711	DOB record; status RESOLVED
R5	DOB permit B00123456-I1	DOB record; status ISSUED
S	Project schedule	588 Master Schedule.xlsx, data date Oct 14, 2026, confirmed by Site PM

G site check-ins · **L** filed daily logs · **R** DOB/DOT record · **S** project schedule · **F** financial figures

Generated October 15, 2026 6:00 PM ET · engine 2026.10.2 · reference f946ad89c4 · report sample58. The facts printed here are stored with the report.